1st and final Bill

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Estimated cost ? 4.15 ...
Job code/015-18-000028 dt
AA No EE/DD/TS/13/17-18 dt 12.07.17
84783

rial No ...
me of work Construction of embankment & site preparation to Radiracourtecy
me of Contractor of nature of Agency Departmentally From ... To ...
te of commencement of work ... ಪತ್ರ EE/DD/TS/13/17-18 ದಿ 12.07.17

ate	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Depth	Contents	Reference to last Measurement
	2	3	4	5	6	7	8
(1)	Construction of Embankment with approved material Gravel/ Murrum with all lifts and leads, transporting to site, spreading grading to required slope and compacting to MDD requirement complete. As per premeasurement qty recorded in this MB at Pg. No. 84799 vide item No. (1) i.e. @ Rate of 320/cu					945.00 cum = ₹ 302400/-	
(2)	Removing B.S. Slab & drain and Stacking. As per premeasurement qty recorded in this MB at Pg. No. 84799 vide Sl. No. (2) (3). @ Rate of 1860/Rm					180.00 Rmt = ₹ 10800/-	

Shadeep
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಕಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	
	③ Refixing stone slabs of dooms and pavings. as per premeasurement Qty recorded in this MB at Pg. no. 84799/2 vide it. no. ③ Ce. @ Rate ₹ 80/sqm					108.00 sqm = 8640/-	
	④ Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 5m and an average lift upto 1.5m excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per Specifications as per premeasurement Qty recorded in this MB at Pg no. 84799/2 vide it. no. ④ Ce. @ Rate ₹ 175/cu					93.60 cu = ₹ 16380/-	
	⑤ providing and constructing granite SR in foundation with cm 1:6, hammered dressed in courses not less than 30 cms high, bond stones at 2m, apart in each course including cost of materials complete as per Specifications.					Sheelagam ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬಾಗಲಗುಂಟೆ. ಬಿಬಿಎಂಪಿ	

Scanned by CamScanner

Docket No. Date Sub division

M. A. R. 57 (Rule 116)
Measurement Book

No. B

84787

No
of work
of Contractor of nature of Agency
of commencement of work

From To

Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
2	3	4	5	6	7	8
As per Premeasurement Qty recorded in this MB at Pg. No 84800 vide it. no (5) @ Rate ₹ 1000/cum providing ruled pointing to courses stone masonry with Cm 1:3, 20mm deep, after raking joints to depth of 20mm neatly lining including cost of materials, labour, curing complete as per specifications.					9.60 cum = ₹ 9600/-	
As per Premeasurement Qty recorded in this MB at Pg. No. 84800 vide it. no (6) @ Rate ₹ 100/sqm Providing and laying in position P.C.C in mix 1:2:4 with Cement concrete with 20mm and down size graded granite metal CAR 0 Sand & Lime 0.450 cum machine mixed ready concrete laid in layers not less than 100mm thick well compacted. Complete as per specification.					16.00 sqm = ₹ 1600/-	

Sb Nagar
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶ್ರೀ ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು. ಬಿಬಿಎಂಪಿ

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	As per premeasurement MB at Pg. No. 84800/2 vide	Qty recorded to this	it. No. (7) @ Rate ₹ 5000/cum			4.20 cum	= ₹ 22352/-
(8)	Providing and laying precast Drain cover slab of 250mm thickness including cost of all materials, labours curing, transportation, loading, unloading etc complete	1	10.00	1.80		18.00	
			Total Qty	=		18.00 Sqm	
			@ Rate ₹ 4750/Sqm				= ₹ 85500/-
			Total Bill Amount				= 491080/-

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು ಉತ್ತರ, ಬಿಬಿಎಂಪಿ

Certificate

1. The works as done satisfactorily by contractor
2. The contractor has removed all debris from work spot
3. There is no departmental issues made by contractor

Sudayan
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು ಉತ್ತರ, ಬಿಬಿಎಂಪಿ

Scanned by CamScanner